

**NUECES COUNTY
FAIRGROUNDS & UPPER OSO DRAINAGE CONTROL PROJECT**

ID	Activity	Duration	Sched. St.	Sched. Fin.	Timeline																											
					July 2012	August 2012	September 2012	October 2012	November 2012	December 2012	January 2013	February 2013	March 2013	April 2013	May 2013	June 2013	July 2013															
1	NUECES COUNTY - UPPER OSO / REGIONAL FAIRGROUNDS DRAINAGE IMPROVEMENTS PROJECT	314.38 days	Mon 7/16/12	Tue 7/9/13	[Timeline bar from July 7/8 to July 7/7]																											
2	PRELIMINARY ENGINEERING AND DESIGN	92.38 days	Mon 7/16/12	Mon 10/29/12	[Timeline bar from July 7/16 to October 10/29]																											
3	PLANNING AND COORDINATION	45 days	Mon 7/16/12	Fri 9/14/12	[Timeline bar from July 7/16 to September 9/14]																											
4	DATA COLLECTION	30 days	Mon 8/27/12	Fri 10/5/12	[Timeline bar from August 8/27 to October 10/5]																											
5	SITE SELECTION	30 days	Tue 9/25/12	Mon 10/29/12	[Timeline bar from September 9/25 to October 10/29]																											
6	ENGINEERING ANALYSIS AND REPORT PREPARATION	222 days	Mon 10/29/12	Tue 7/9/13	[Timeline bar from October 10/29 to July 7/9]																											
7	SURVEY EXISTING DRAINAGE STRUCTURES AND SELECTED SITE	14 days	Mon 10/29/12	Wed 11/14/12	[Timeline bar from October 10/29 to November 11/14]																											
8	ACCESS GIS DATA AND OTHER TOPOGRAPHIC DATA	14 days	Thu 11/8/12	Sun 11/25/12	[Timeline bar from November 11/8 to November 11/25]																											
9	GEOTECHNICAL AND ENVIRONMENTAL INVESTIGATION	30 days	Mon 11/19/12	Sun 12/23/12	[Timeline bar from November 11/19 to December 12/23]																											
10	PREPARE PLANS, SPECIFICATIONS, AND ESTIMATES	90 days	Mon 12/10/12	Fri 4/12/13	[Timeline bar from December 12/10 to April 4/12]																											
11	PERMITTING THROUGH REQUIRED AGENCIES	90 days	Mon 3/4/13	Fri 7/5/13	[Timeline bar from March 3/4 to July 7/5]																											
12	DESIGN OF WETLANDS	30 days	Mon 5/27/13	Fri 7/5/13	[Timeline bar from May 5/27 to July 7/5]																											
13	ENGINEERING REVIEW / QA-QC	2 days	Mon 7/8/13	Tue 7/9/13	[Timeline bar from July 7/8 to July 7/9]																											