



**NUECES COUNTY
CONSTRUCTION CONTRACT CHANGE ORDER FORM**

Change Order No.:	1
--------------------------	---

Project Title:	Westhaven Park Improvements
Project No.:	3014-16
Owner:	Nueces County
Contractor:	Grace Paving and Construction, Inc.

Reason for Change Order: Additional sidewalk, walking trail, and exercise stations.

Amount Added by this Change Order:	\$16,050.00
---	-------------

Original Contract Days:	45
Previous Days Added:	0
Days Added this Change Order:	25
Total Project Days:	70



NUECES COUNTY

CONSTRUCTION CONTRACT CHANGE ORDER NUMBER: _____

PROJECT NO.: _____

TABLE A: Force Account Work and Materials Placed into Stock

LABOR		HOURLY RATE	EQUIPMENT		HOURLY RATE

SCHEDULE OF VALUES

TABLE B: Contract Items

ITEM	DESCRIPTION	UNIT	UNIT PRICE	ORIGINAL + PREVIOUSLY REVISED		NEW		OVERRUN/ UNDERRUN
				QUANTITY	ITEM COST	QUANTITY	ITEMS COST	
1	Demo ADA Ramp existing ramp and haul off							
2	Re-pour a new ADA ramp at entrance to park							
3	Excavate approx excavate approx 90 lf of sand sidewalk							
4	Re-pour 4" in thickness using wire mesh for reinforcements(park entrance , sidewalk attaching to basketball court, attaching to canopy, attaching to existing canopy)							
5	Form and pour two additional exercise pads							
6	New equipment installed - Wheel Chair Accessible Vertical Press, ADA Hand Cycle							
TOTALS								\$16,050.00



**NUECES COUNTY
CONSTRUCTION CONTRACT CHANGE ORDER FORM**

Project Title:	Westhaven Park Improvements
Project No.:	3014-16
Change Order No.:	1

Contractor:	Grace Paving and Construction, Inc.
--------------------	-------------------------------------

Date of Contract Award:	August 3, 2016
Original Contract Amount:	\$160,500.45
Add Change Order Amount:	\$ 16,050.00
Add Previous Change Order Amounts:	\$0.00
Less Contingency:	\$0.00
Adjusted Contract Amount:	\$176,550.45

Time Extension No.:	25 days
----------------------------	----------------

Contractor	Date:
Engineer	Date:10/11/16
<i>Eric Villarreal, PE</i>	
LNV, Inc.	
Nueces County Judge	Date: