



**NUECES COUNTY  
CONSTRUCTION CONTRACT CHANGE ORDER FORM**

<b>Change Order No.:</b>	<b>2</b>
--------------------------	----------

<b>Project Title:</b>	<b>County Road 35 Paving Improvements from Saratoga Blvd. to CR 26</b>
<b>Project No.:</b>	<b>IFB No. 3091-18</b>
<b>Owner:</b>	<b>Nueces County</b>
<b>Contractor:</b>	<b>Garrett Construction Company</b>

Reason for Change Order:

The Contractor can not perform grading and pavement repair punch list items due to inclement weather. Therefore time will be extended by 54 days from 11/07/19 until 12/31/19 to allow the contractor to complete his punch list items. The County is requesting an extended warranty for a total of 2-years to begin after the project final acceptance due to HMAC density deficiencies which did not meet material specification requirements. Additionally per the contract, \$200 per day liquidated damages were incurred each day that the construction efforts extend beyond the contract expiration date, which per Change Order No. 1 was established as 8/13/19. As of the date of contract substantial completion of 11/06/19, the total amount of liquidated damages accrued to \$11,000 in a period of 55 days; In addition to \$2,190 for the costs associated with the material re-testing for a total cost of \$13,190. This amount will be deducted from the final payment.

<b>Amount Added by this Change Order:</b>	
---	--

<b>Original Contract Days:</b>	<b>90</b>
<b>Previous Days Added:</b>	<b>14</b>
<b>Days Added this Change Order:</b>	<b>54</b>
<b>Total Project Days:</b>	<b>158</b>








**NUECES COUNTY  
CONSTRUCTION CONTRACT CHANGE ORDER FORM**

<b>Project Title:</b>	County Road 35 Paving Improvements from Saratoga Blvd. to CR 26
<b>Project No.:</b>	IFB No. 3091-18
<b>Change Order No.:</b>	2

<b>Contractor:</b>	Garrett Construction Company
--------------------	------------------------------

<b>Date of Contract Award:</b>	04/04/2019
<b>Original Contract Amount:</b>	\$488,114.50
<b>Add Change Order Amount:</b>	
<b>Add Previous Change Order Amounts:</b>	
<b>Less Contingency:</b>	-\$13,190.00
<b>Adjusted Contract Amount:</b>	\$474,924.50

<b>Time Extension No.:</b>	2
----------------------------	---

 <b>Contractor</b>	<b>Date:</b> 12/10/19
 <b>LJA Engineering, Inc.</b>	<b>Date:</b> 12/10/19
 <b>Nueces County Engineer</b>	<b>Date:</b> 12/10/19
<b>Nueces County Judge</b>	<b>Date:</b>